NAME OF WORK: Package 10. 1. Improvements to Vivekananda Stadium and providing indoor gym eqipments to Hoysala ground in ward no.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 4.improvements to parks in ward No 4 in Yelahanka satellite town sub division

Date of Measurement : 4-05-2022

Detailed Measurements

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
8	Supplying and fixing M.S. Rectangular poles made out of 2 equal angles of 65x65x6 mm welded together and fixed in CC (1 :2:4) WITH 2 NOS 16mm dia M.S. hold fast rods each of length 25 ems. Including cost of all materials cutting, bending scaffolding wherever necessary, nicely finishing the welded joints with all lead lifts and as per the directions of the Engineer-in - charge of the work and including providing 2 coats of approved quality paint over one coat of shop painting (excluding cost of earthwork and concrete)complete as per specifications and directions of the Engineer in								
	2nd Bill								
	Vivekananda Park								
	For Fencing								
	Western Side								
	Ch:0.00m to 27.30m	12	2.20			26.40			
	For Volley Ball Court								
	Western Side	11	2.25			24.75			
	Northern Side	8	2.25			18.00			
	Eastern Side	10	2.25			22.50			
	Southern Side	12	2.25			27.00			
	Northern Side								
	Ch:0.00m to 6.10m	2	2.10			4.20			
	Gate Gap								
	Ch:6.10m to 36.10m	20	2.10			42.00			
	Ch:36.10m to 42.30m	3	2.10			6.30			
	Ch:42.30m to 62.70m	10	2.10			21.00			
	Ch:62.70m to 92.70m	14	2.10			29.40			
	Ch:92.70m to 107.00m	7	2.10			14.70			
	Ch:107.00 to 125.70m	10	2.10			21.00			
	Building Gap								
	Ch:125.70m to 137.20m	5	2.10			10.50			
					Present Qty	**267.75**	**M**		
					Qty Paid in 1st Bill	**61.60**	**M**		
					Total Qty	**329.35**	**M**		
					Qty Deduct n 1st Bill	**61.60**	**M**		
					Qty Payable in 2nd Bill	**267.75**	**M**	**919.65**	**246236.00**

A.E.E. (Project)

A.E.E. (Project)

Contractor

SOCIUS ENGG TECH PVT LTD Bangalore 560 010 Consultant

Asst. Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Asst. Executive Engineer

Scanned by TapScanner

NAME OF WORK: Package 10. 1. Improvements to Vivekananda Stadium and providing indoor gym eqipments to Hoysala ground in ward no.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 4.improvements to parks in ward No 4 in Yelahanka satellite town sub division

Date of Measurement : 4-05-2022

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Detailed Measurements								
9	Providing chain link fencing 50mm size of 8 guage properly stretched between existing rectangular poles and fixed with suitable bolts & nuts, the free ends shall be welded to the pole and block pipe at top and bottom as required including cost of all materials, labour, lead and lifts and as per the directions of the Engineer-in-charge of work including two coats of approved quality paint over one coat of shop paint complete as per								
	2nd Bill								
	Vivekananda Park								
	For Fencing								
	Western Side								
	Ch:0.00m to 27.30m	1	27.30		1.50	40.95			
	For Volley Ball Court								
	Western Side	1	24.80		3.35	83.08			
	Northern Side	1	20.00		3.35	67.00			
	Eastern Side	1	24.20		3.35	81.07			
	Southern Side	1	25.90		3.35	86.77			
	Northern Side								
	Ch:0.00m to 6.10m	1	6.10		1.80	10.98			
	Gate Gap								
	Ch:6.10m to 36.10m	1	30.00		1.80	54.00			
	Ch:36.10m to 42.30m	1	6.20		1.80	11.16			
	Ch:42.30m to 62.70m	1	20.40		1.80	36.72			
	Ch:62.70m to 92.70m	1	30.00		1.80	54.00			
	Ch:92.70m to 107.00m	1	14.30		1.80	25.74			
	Ch:107.00 to 125.70m	1	18.70		1.80	33.66			
	Building Gap								
	Ch:125.70m to 137.20m	1	11.50		1.80	20.70			
						Present Qty	**605.83**	**Sqm**	
						Qty Paid in 1st Bill	**103.13**	**Sqm**	
						Total Qty	**708.96**	**Sqm**	
						Qty Deduct n 1st Bill	**103.13**	**Sqm**	
						Qty Payable in 2nd Bill	**605.83**	**Sqm**	**765.48**	**463747.00**

A.E.E. (Project)

A.E.E. (Project)

Contractor

Consultant

Asst. Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore - 92

Asst. Executive Engineer

Scanned by TapScanner

NAME OF WORK: Package 10. 1. Improvements to Vivekananda Stadium and providing indoor gym eqipments to Hoysala ground in ward no.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 4.improvements to parks in ward No 4 in Yelahanka satellite town sub division

Date of Measurement : 4-05-2022

Detailed Measurements

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
10	Providing and fixing M.S. Block pipe of 38mm dia, of heavy guage of 14 including removing the bends, cutting the pipe, and fixing pipe in between the existing two verticle poles (M.S. rectangular poles) and spot welding the chain link with M.S. block pipe including cost of all materials wastage in cutting, and scaffolding wherever necessary with all lead and lift as directed by the Engineer-in-charge of work etc., complete including two coats of approved quality paint over one coat of shop paint. complete as per specifications and directions of the Engineer in charge.								
	2nd Bill								
	Vivekananda Park								
	Western Side								
	Ch:0.00m to 27.30m	2	27.30			54.60			
	For Volley Ball Court								
	Western Side	5	24.80			124.00			
	Northern Side	5	20.00			100.00			
	Eastern Side	5	24.20			121.00			
	Southern Side	5	25.90			129.50			
	Northern Side								
	Ch:0.00m to 6.10m	2	6.10			12.20			
	Gate Gap								
	Ch:6.10m to 36.10m	2	30.00			60.00			
	Ch:36.10m to 42.30m	2	6.20			12.40			
	Ch:42.30m to 62.70m	2	20.40			40.80			
	Ch:62.70m to 92.70m	2	30.00			60.00			
	Ch:92.70m to 107.00m	2	14.30			28.60			
	Ch:107.00 to 125.70m	2	18.70			37.40			
	Building Gap								
	Ch:125.70m to 137.20m	2	11.50			23.00			
						Present Qty	**803.50**	**M**		
						Qty Paid in 1st Bill	**137.50**	**M**		
						Total Qty	**941.00**	**M**		
						Qty Deduct n 1st Bill	**137.50**	**M**		350968
						Qty Payable in 2nd Bill	**803.50**	**M**	**436.80**	350973.00

A.E.E. (Project)

A.E.E. (Project)

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010

Contractor

Consultant

Asst. Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Asst. Executive Engineer

Scanned by TapScanner

NAME OF WORK: Package 10. 1. Improvements to Vivekananda Stadium and providing indoor gym eqipments to Hoysala ground in ward no.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 4.improvements to parks in ward No 4 in Yelahanka satellite town sub division

Date of Measurement : 4-05-2022

Detailed Measurements

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
12	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation ete.,complete. As per the direction of Engineer incharge.complete as per specifications and directions of the Engineer in charge.								
	2nd Bill								
	Vivekananda Park								
	Eastern Side LHS								
	Ch:0.00m to 30.00m	1	30.00			30.00			
	Ch:30.00m to 60.00m	1	30.00			30.00			
	Ch:60.00m to 90.00m	1	30.00			30.00			
	Ch:90.00m to 110.70m	1	20.70			20.70			
	Eastern Side RHS								
	Ch:0.00m to 30.00m	1	30.00			30.00			
	Ch:30.00m to 60.00m	1	30.00			30.00			
	Ch:60.00m to 90.00m	1	30.00			30.00			
	Ch:90.00m to 108.00m	1	18.00			18.00			
	Southern Side LHS								
	Ch:0.00m to 30.00m	1	30.00			30.00			
	Ch:30.00m to 60.00m	1	30.00			30.00			
	Ch:60.00m to 90.00m	1	30.00			30.00			
	Ch:90.00m to 120.00m	1	30.00			30.00			
	Ch:120.00m to 137.10m	1	17.10			17.10			
	Southern Side RHS								
	Ch:0.00m to 30.00m	1	30.00			30.00			
	Ch:30.00m to 60.00m	1	30.00			30.00			
	Ch:60.00m to 90.00m	1	30.00			30.00			
	Ch:90.00m to 120.00m	1	30.00			30.00			
	Ch:120.00m to 134.30m	1	14.30			14.30			
	At Southern Side Gate								
	Ch:0.00m to 5.00m	2	4.90			9.80			
	Ch:0.00m to 2.00m	2	2.00			4.00			
	Western Side LHS								
	Ch:0.00m to 30.00m	1	30.00			30.00			

A.E.E. (Project)

A.E.E. (Project)

533.90

Contractor

Consultant

Asst. Engineer

Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Ch:30.00m to 60.00m	1	30.00			30.00			
	Ch:60.00m to 90.00m	1	30.00			30.00			
	Ch:90.00m to 120.00m	1	30.00			30.00			
	Ch:120.00m to 133.50m	1	13.50			13.50			
	Western Side RHS								
	Ch:0.00m to 30.00m	1	30.00			30.00			
	Ch:30.00m to 60.00m	1	30.00			30.00			
	Ch:60.00m to 90.00m	1	30.00			30.00			
	Ch:90.00m to 120.00m	1	30.00			30.00			
	Ch:120.00m to 130.80m	1	10.80			10.80			
	Northern Side								
	Ch:0.00m to 30.00m	2	30.00			60.00			
	Ch:30.00m to 60.00m	2	30.00			60.00			
	Ch:60.00m to 90.00m	2	30.00			60.00			
	Ch:90.00m to 120.00m	2	30.00			60.00			
	Ch:120.00m to 133.90m	2	13.90			27.80			
	Deduct Children Play Area	-1	6.40			-6.40			
	At Park Centre Path Way								
	Ch:0.00m to 30.00m	2	30.00			60.00			
	Ch:30.00m to 60.00m	2	30.00			60.00			
	Ch:60.00m to 90.00m	2	30.00			60.00			
	Ch:90.00m to 120.00m	2	30.00			60.00			
	Ch:120.00m to 120.20m	2	0.20			0.40			
	At Gazebo								
	Ch:0.00m to 11.80m	2	11.80			23.60			
	Ch:0.00m to 28.00m	1	28.00			28.00			
	Deduct	-1	5.60			-5.60			
	Ch:0.00m to 7.40m	2	7.40			14.80			
	Around Children Play Area								
	Ch:0.00m to 66.80m	1	66.80			66.80			
	Deduct Children Play Area	-1	8.40			-8.40			
	At Entrance To Volley Ball Court								
	Ch:0.00m to 5.80m	2	5.80			11.60			
	Ch:0.00m to 23m	2	23.00			46.00			
	Ch:0.00m to 5.00m	1	5.00			5.00			
	Ch:0.00m to3.00m	2	3.00			6.00			
	At Entrance To Pathway								
	Ch:0.00m to 30.00m	2	30.00			60.00			
	Ch:0.00m to 38.30m	2	8.30			16.60			
	At Gym Eqipuments-1								
	Ch:0.00m to 15.60m	2	15.60			31.20			
	Ch:0.00m to 3.40m	2	3.40			6.80			
	At Gym Eqipuments-2								
	Ch:0.00m to 4.80m	2	4.80			9.60			
	Ch:0.00m to 4.70m	2	4.70			9.40			

533.90

1591.40

A.E.E. (Project)

Contractor

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010 Consultant

Asst. Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone

Asst. Executive Engineer

Scanned by TapScanner

NAME OF WORK: Package 10. 1. Improvements to Vivekananda Stadium and providing indoor gym eqipments to Hoysala ground in ward no.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 4.improvements to parks in ward No 4 in Yelahanka satellite town sub division

Date of Measurement : 4-05-2022

Detailed Measurements

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
15	Providing and laying heavy duty cobble stones interlock pavers, using cement and course sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm thick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level, including cost of materials, labour and HOM complete as per specifications. complete as per specifications and directions of the Engineer in charge.								
	2nd Bill								
	Vivekananda Park								
	Eastern Side								
	Ch:0.00m to 30.00m	1	30.00	2.50		75.00			
	Ch:30.00m to 60.00m	1	30.00	2.50		75.00			
	Ch:60.00m to 90.00m	1	30.00	2.50		75.00			
	Ch:90.00m to 108.00m	1	18.00	2.50		45.00			
	Southern Side								
	Ch:0.00m to 30.00m	1	30.00	2.55		76.50			
	Ch:30.00m to 60.00m	1	30.00	2.50		75.00			
	Ch:60.00m to 90.00m	1	30.00	2.50		75.00			
	Ch:90.00m to 120.00m	1	30.00	2.45		73.50			
	Ch:120.00m to 134.30m	1	14.30	2.60		37.18			
	At Southern Side Gate								
	Ch:0.00m to 4.80m	1	4.80	2.00		9.60			
	Western Side								
	Ch:0.00m to 30.00m	1	30.00	2.45		73.50			
	Ch:30.00m to 60.00m	1	30.00	2.45		73.50			
	Ch:60.00m to 90.00m	1	30.00	2.45		73.50			
	Ch:90.00m to 120.00m	1	30.00	2.50		75.00			
	Ch:120.00m to 130.80m	1	10.80	2.60		28.08			
	Northern Side								
	Ch:0.00m to 30.00m	1	30.00	2.65		79.50			
	Ch:30.00m to 60.00m	1	30.00	2.50		75.00			
	Ch:60.00m to 65.00m	1	5.00	2.50		12.50			
	Drain Gap								
	Ch:65.00m to 83.30m	1	18.30	2.50		45.75			
	Drain Gap								

1153.11

A.E.E. (Project)

Contractor

Consultant

Asst. Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone

Asst. Executive Engineer

Scanned by TapScanner

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Ch:83.30m to 113.30m	1	30.00	2.50		75.00			
	Ch:113.30m to 129.10m	1	15.80	2.50		39.50			
	At Park Centre Path Way								
	Ch:0.00m to 30.00m	1	30.00	2.45		73.50			
	Ch:30.00m to 60.00m	1	30.00	2.50		75.00			
	Ch:60.00m to 90.00m	1	30.00	2.50		75.00			
	Ch:90.00m to 120.00m	1	30.00	2.50		75.00			
	Ch:120.00m to 120.20m	1	0.20	2.50		0.50			
	At Entrance To Cricket Practice Ground								
	Ch:0.00m to 3.20m	1	3.20	2.50		8.00			
	At Entrance ToYoga Stage								
	Ch:0.00m to 17.00m	1	17.00	2.50		42.50			
	A=6, B=2.6 (A+B)/2	1	3.30	4.30		14.19			
	Ch:0.00m to 30.00m	1	30.00	2.50		75.00			
	Ch:30.00m to 34.30m	1	4.30	2.50		10.75			
	At Gazebo								
	Ch:0.00m to 11.80m	1	11.80	2.10		24.78			
	Ch:0.00m to 28.00m	1	28.00	2.00		56.00			
	Ch:0.00m to 7.40m	1	7.40	2.20		16.28			
	Around Children Play Area								
	Ch:0.00m to 66.80m	1	66.80	2.00		133.60			
	Deduct Children Play Area	-1	6.40	2.40		-15.36			
	At Entrance To Volley Ball Court								
	Ch:0.00m to 5.70m	1	5.70	5.40		30.78			
	Ch:0.00m to 23.40m	1	23.40	1.80		42.12			
	Ch:0.00m to 5.00m	1	5.00	3.00		15.00			
					Present Qty	**2020.25**	**Sqm**		
					Qty Paid in 1st Bill	**275.47**	**Sqm**		
					Total Qty	**2295.72**	**Sqm**		
					Qty Deduct n 1st Bill	**275.47**	**Sqm**		
					Qty Payable in 2nd Bill	**2020.25**	**Sqm**	1127.34	2277513.00

Contractor

COSMOS ENGG TECH PVT LTD Bengaluru 560 010 Consultant

Asst. Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner